

## Coquille Indian Housing Authority

## FY 2024 Master Projects List

January 25, 2024

|   | Rank/<br>Class | Activity                                       | Fundi<br>Source             | ng<br>Year  | Department                             | Assignment                 | Notes   |    |
|---|----------------|--|-----------------------------|-------------|--|----------------------------|---|----|
| 1 | 1              | ODOE Community Heat Pump<br>Deployment Program | ODOE                        | '23-<br>'26 | Admin<br>Resident Services<br>Projects | AC, DD, TM, SE             | Heat pump incentive program for Tribal member owner-occupied homes in Oregon. CIT allocation \$128,739. Application due 1/26/24. Expenditure deadline 12/31/25. To Board 1/25/24.   | Ą  |
|   |                | Contracts and Agreements                       |                             |             |  |                            |   |    |
| 2 | 2              | • Audit RFP                                    | IHBG<br>Non-IHBG            | '24         | Admin<br>Accounting                    | AC, MC                     | FY23-27 audit services. RFP posted on webpage and emailed to 35 firms 11/13/23. Response to auditors' questions published 12/4/23. Proposals due 12/18/23; 4 received. Review team met 1/3/24. Reference checks completed 1/12/24. Notice of award to respondents 1/12/24. Contract addendum to Isler 1/17/24. Letter of engagement received 1/19/24. To Chair for signature 1/25/24.   | Ą  |
| 3 | 3              | 2023 Financial Audit                           | IHBG                        | '24         | All                                    | AC, MC, DD, TM,<br>SP, BOC | FY23 audit due to Banner 3/31/24. FAC submission due within 30 days of audit report date. Began uploading documents 1/18/24.  | Å  |
|   |                | Environmental Review                           |                             |             |  |                            |   |    |
| 4 | 4              | IHBG-CG - New Construction                     | IHBG-CG<br>IHBG<br>Non-IHBG | '24         | Admin                                  | AC                         | 24 CFR 58.35(a) categorical exclusion subject to 58.5 converting to exempt.   |    |
|   |                | IHBG-ARP - New Construction                    | IHBG-ARP                    | '24         | Admin                                  | AC                         | 24 CFR 58.35(a) categorical exclusion subject to 58.5 converting to exempt.   |    |
|   |                | Kilkich Accessible Housing Project             |                             |             |  |                            |   |    |
| 5 | 5              | New Construction                               |                             | '20-<br>'25 | Admin<br>Projects                      | LM, A&E, AC, DD,<br>SP     | Met with Energy Trust to review construction plans and incentives 5/6/21. Potential improvements received 5/18/21. Met with Energy Trust to review alternatives 5/27/21. Revised options received 6/2/21. Extension request and revised implementation plan to address staffing, contractor, and materials availability and prices submitted to HUD 8/4/21; approved 10/25/21. Added second duplex in IHBG-ARP IHP approved 12/16/21. Drawings completed 1/10/22. RFQ documents completed 6/24/22. Application for permits completed 7/5/22. Submitted to CIT for plan review 7/7/22. Plan adjustments submitted as requested. Quotes for utilities in progress; sewer received 8/10/22, water received 8/16/22, electric pending. Lots surveyed 8/12/22. Second extension request and revised implementation plan to address continued staffing, contractor, and materials availability to HUD 9/27/23; approved 12/15/23. Procurement for new A&E in progress. Publication pending. | ኅ扣 |

|   | Rank/<br>Class | Activity                                |                             | Year        | Department        | Assignment             | Notes  |
|---|----------------|---|-----------------------------|-------------|-------------------|------------------------|--|
|   |                | Kilkich Accessible Housing Project • Ne | w Construction              | on (con     | t.)               |                        |  |
|   |                | - 494/496                               | IHBG-ARP                    | )           |                   |                        |  |
|   |                | - 498/500                               | IHBG-CG/IHBG/No             | on-IHBG     |                   |                        |  |
| L |                | - 2665                                  | IHBG-CG/IHBG/No             | on-IHBG     |                   |                        |  |
| 6 | 6              | Warehouse Solar                         | IHBG-ARP                    | '22-<br>'24 | Admin<br>Projects | LM, SP, AC             | Installation of warehouse generator included in FY21 IHBG-ARP IHP. Began researching solar options in February 2022. Met with Lloyd 4/6/22 and Reese 4/19/22 to review wiring already in place and additional wiring needed. Requested cost comparison for solar and conventional backup generator systems from Dialed In Electric (DIE) 5/19/22. Requested quote for net zero solar system from Gold Star Communications (GSC) 10/24/22. GSC site visit week of 10/31/22. DIE site visit week of 11/7/22. GSC began system design and researching grants and incentives 1/17/23. Met to review equipment 2/16/23. Began preliminary drawings 2/20/23; received 3/21/23. Walkthrough with GSC and electrician 3/24/23. Preliminary pricing and incentives received 5/9/23. Met to review project 5/30/23. Met to review updated drawings 7/10/23. Final drawings received 7/16/23. Final cost received 7/21/23. Application for plan review and permitting submitted 7/26/23; payment to CIT issued 8/10/23; stamped plans and permits received 8/16/23. ODOE and ETO incentive applications submitted 8/2/23; ODOE \$45,000 awarded 8/11/23; ETO \$50,000 approved 8/25/23. Met with tax advisor 8/9/23; anticipated federal tax credit ~\$145,554. Total projected cost to CIHA ~\$2,000. Contract signed and USDOL notice issued 8/1/23. Customer generation application submitted to Pacific Power 8/2/23; approved 9/14/23. Equipment ordered 9/5/23; received 9/22-27/23. Installed panels 10/2-13/23. Began electrical work 10/19/23; completed 11/22/23. Board tour 12/14/23. Awaiting installation of new meter. Additional tour will be scheduled after system has been in operation for at least 30 days. |
| 7 | 7              | Wage Review                             | IHBG                        | '23-<br>'24 | Admin             | AC, LM                 | Allowance included in FY24 IHP budget. Review of comparable job descriptions published in prior one-year period in progress.   |
| Ĺ |                |   |                             |             |                   |                        | Updated wage scale pending completion of CIT survey.   |
|   |                | Kilkich Accessible Housing Project      |                             |             |                   |                        |  |
| 8 | 8              | Rehabilitation                          | IHBG-CG<br>IHBG<br>Non-IHBG | '20-<br>'24 | Admin<br>Projects | LM, A&E, AC, DD,<br>SP | ERR completed 12/20/22. RFQs published 5/3/23. 3 contractors attended site visit 5/10/23. Quotes due 5/31/23; none received. Deadline for quotes extended to 7/7/23; 1 received. Awarded to McCormick & Son 7/17/23. Contracts signed and USDOL notices issued 8/23/23. NTP issued 8/31/23; signed 9/6/23. Work to be completed by 3/3/24. 30-day extension request anticipated.   |

| Rank/<br>Class | Activity   | Funding<br>Source Ye | Department                  | Assignment                | t Notes  |
|----------------|--|----------------------|-----------------------------|---------------------------|--|
|                | Kilkich Accessible Housing Project • R                                       | <del></del>          |                             | •                         |  |
|                | - 708  |                      |                             |                           | Drawings and specs completed 7/18/22. Submitted for CIT plan review and permitting 7/20/22; completed 8/3/22. Cabinet and lumber packages ordered 3/1/23; received 9/28/23 and 9/7/23, respectively. Began demo 9/29/23; completed 11/2/23. Resubmitted for plan review and permitting 11/1/23; completed 11/13/23. Began construction 11/29/23. 30% complete.   |
|                | - 2608   |                      |                             |                           | Drawings and specs completed 1/10/22. Submitted for CIT plan review 1/31/22; completed 7/21/22. Lumber package RFQ published 4/27/22. Cabinetry RFQ published 6/3/22. Final specs completed 7/27/22. Cabinet and lumber packages ordered 12/21/22; received 1/12/23 and 1/25/23, respectively. Began demo 9/18/23; completed 10/24/23. New permitting documents received 11/2/23. Began construction 11/3/23. 40% complete.  |
|                | - 2651   |                      |                             |                           | Original unit (2659) no longer available. Substitution request submitted to HUD 2/8/23; approved 2/13/23. Drawings and specs completed 2/20/23. Began demo 9/21/23; completed 10/24/23. Termite damage discovered 9/21/23. Cabinet and lumber packages ordered 9/27/23; lumber received 11/13/23; cabinetry delivery pending. Above and below ground interior termite treatments applied 9/27-29/23 and 10/23/23. Exterior above ground treatment applied 10/27/23. Submitted to CIT for plan review 11/9/23; completed 11/30/23. Began construction 12/5/23. Additional interior preventative treatment applied 1/23/24. 25% complete.  |
| 9              | OHCS Homeownership<br>Development Grant - First Time<br>Homebuyer Assistance | OHCS '2              |                             | AC, DD                    | Downpayment assistance identified in CIHA FY18-22 Strategic Plan. Program development included in FY20 IHP. Discussed Tribal funding with TC 6/14/19. Tribal funding unavailable due to economic impact of COVID-19 on Tribal general funds. Program development included in FY23 IHP. Submitted OHCS HDIP preapplication 1/17/23. Board authorized application 3/2/23; submitted 3/16/23; funded 6/14/23. Draft grant agreement received from OHCS 6/23/23; to EG/HSDW for review 7/6/23. Revised draft received from EG 7/25/23; to OHCS 7/25/23; response received 9/12/23. Submitted additional required documents and information 8/29/23. CIHA executed agreement 9/28/23. OHCS executed agreement 10/2/23. Policy work in progress. Environmental review pending. |
|                | Policy   |                      |                             |                           |  |
| 10             | Emergency Rental Assistance     Program (ERAP)                               | IHBG '2              | 4 Admin<br>Resident Service | AC, DD, TM,<br>es EG/HSDW | Policy revision to transition program to IHBG funding in progress.   |

CIHA FY 2024 Master Projects List January 25, 2024 Page 3 of 10

| Ī  | Rank/  | Activity                            | Fundi            |             | Department          | Assignment     | Notes  |
|----|--------|-------------------------------------|------------------|-------------|---------------------|----------------|--|
| I  | Class  | Addivity                            | Source           | Year        | Department          | Assignment     |  |
| 11 |        | 2023 Annual Performance Reports     | IHBG             | '24         | Admin<br>Accounting | AC, DD, MC     | Due 12/29/23. Public notice published on CIHA webpage and in The World 12/8/23. Available online and at local libraries beginning 12/8/23. Board approved 12/14/23. Presented to TC 12/18/23. Comments due by noon, 12/22/23; none received. Submitted to HUD 12/22/23. HUD acknowledged receipt 12/27/23. Awaiting completion of HUD review.  |
| 12 |        | • IHBG                              |                  |             |                     |                |  |
| 13 |        | • IHBG-CARES                        |                  |             |                     |                |  |
| 14 |        | • IHBG-ARP                          |                  |             |                     |                |  |
| 15 |        | IHBG-Competitive                    |                  |             |                     |                |  |
| 16 |        | 2024 IHBG Formula Funding           | IHBG             | '23-<br>'24 | Admin               | AC             | FY23 final allocation was \$1,493,901. FY24 preliminary estimate \$1,646,384 received 6/1/23. Correction/challenge log shows Coquille FCAS action still pending. FRF due 8/1/23. O-link met 6/23/23. O-link MOA to TC 7/19/23, approved by resolution 7/21/23, and submitted to o-link 7/24/23. FRF submitted to IHBG Formula Center 7/24/23; acknowledged 7/24/23; accepted 10/24/23. Awaiting final allocation.  |
| 17 | Active | BIA ARP HIP Funds                   | BIA-ARP          | '24-<br>'27 | Admin<br>Projects   | AC, DD, SP     | BIA ARP HIP funds awarded to CIT 3/11/21 \$87,954. Board approved subaward 8/31/23; TC approved 9/1/23. Agreement received 10/2/23; CIHA executed 10/6/23; CIT executed 10/10/23. Funds received 10/20/23. HAF policy revision to supplement home repairs pending.   |
| 18 |        | Commissioner Appointments           | IHBG             |             | Admin<br>Board      | AC, BOC        | Solicitation scheduled for March 2024.   |
| 19 |        | Position 2                          |                  | '24         |                     |                | Denise Hunter appointed 7/16/21; term expires 4/30/24.   |
| 20 |        | Position 4                          |                  | '24         |                     |                | Judy Rocha appointed 7/16/21; term expires 4/30/24.  |
| 21 |        | Position 7                          |                  | '24         |                     |                | Jackie Chambers appointed 11/18/22; term expires 4/30/24.  |
| 22 |        | Environmental Review                | OHCS             | '24         | Admin               | AC             |  |
| 23 |        | OHCS HDIP Homeownership Devel       | elopment Gra     | ınt         |                     |                |  |
| 24 |        | Fire Extinguishers for Units        | IHBG             | '24         | Admin<br>Projects   | DD, SP         | By exit doors and in kitchens. Completed procurement 1/22/24; delivery scheduled 1/31/24. Installation planned for February.   |
| 25 |        | Kilkich HVAC Rehabilitation Project | IHBG<br>Non-IHBG | '23-<br>'25 | Admin<br>Projects   | AC, LM, DD, SP | LM cost analysis to Board 9/27/18. Funding requested in CIT OHA CARES grant application submitted 8/31/20 to replace radiant and recirculating heating systems in units with heat pumps. Funds to be expended by 12/30/20. Resolution to Board 9/24/20. Coquille award announced by OHA 10/25/20 insufficient to fund project. CIT confirmed project not funded 10/31/20. Exploring ODOE and Energy Trust options. |

CIHA FY 2024 Master Projects List January 25, 2024 Page 4 of 10

|    | Rank/<br>Class | Activity                                  | Fundii<br>Source | ng<br>Year  | Department                             | Assignment               | Notes  |
|----|----------------|---|------------------|-------------|--|--------------------------|--|
| 26 | Ciaco          | Landscaping                               | 000100           | i rour      |  |                          |  |
| 27 |                | • 2023 Front Yard Makeover                | IHBG             | '23-<br>'24 | Admin<br>Resident Services<br>Projects | TM, SP, DD               | Front yard makeover funds for one unit allocated in FY23 IHP. Announcements in July and August 2023 Sea-Ha Runners. Entry period 7/1/23-8/23/23. Unit 704 drawn at Board meeting 8/31/23. Met with resident to discuss process and scheduling 9/6/23. Met with resident and contractor to begin design work 9/11/23. Met with resident and designer to finalize design 9/15/23. Design received 9/25/23; to resident for final review 10/24/23. Installation scheduled week of 1/29/24, depending on weather.  |
| 28 |                | OHCS BAFI-NATO Homeless Services<br>Grant | OHCS             | '22-<br>'25 | Admin<br>Board                         | AC, LM, RM/BOC,<br>RP/TA | CIT 21-23 allocation \$736,128. CIT 23-25+EO allocation \$844,268. All funds must be expended by 6/30/25. Grant terms not suited to CIT needs. Met with OHCS 8/1/23 to discuss options and technical assistance. Proposed collaboration with the Salvation Army (TSA) preferred to other local providers. Met with TA provider 8/14/23. Salvation Army site visit 8/21/23. Revised plan received from TSA 9/14/23. Revised guidance received from OHCS 9/15/23. TA contracts executed 11/9/23. 23-25 grant application due 11/1/23. Board approved 10/26/23. Submitted 10/30/23. TA provider coordinating CIHA-TSA-OHCS work. Subaward agreement and grant amendments pending. |
| 29 | Active         | OHCS Tribal Housing Block Grant           | OHCS             | '23-<br>'25 | Admin                                  | AC                       | State program similar to NAHASDA IHBG, combining multiple competitive grants and set asides into a single formula grant. Initial tribal housing workgroup meetings began 2/24/23; monthly thereafter. Concept draft in progress.   |
| 30 |                | Personnel                                 |                  |             |  |                          |  |
| 31 |                | Maintenance Technician                    | IHBG             | '22-<br>'24 | Admin                                  | AC, LM, DD               | Temporary part time position to support seasonal activities and fluctuations in workload. FY22-23 IHP budgets adequate to fund 3-6 month term. Job description in place. Justification received from Deputy Director 7/20/22. Prepared offer letter, new hire checklist, and other documentation 8/15-17/22. To temporary employee 8/17/22; began work 8/22/22; last day 7/20/23. Solicitation for regular position tentatively scheduled for April 2024.  |
| 32 | •              | Policy                                    |                  |             |  |                          |  |
| 33 |                | Cybersecurity                             | OHCS             | '23-<br>'24 | Admin                                  | AC, DD                   | Formal policy and insurance increase required by OHCS BAFI-NATO Homeless Services Grant program. Sample policy requested from OHCS 4/12/23 and 5/23/23. Staff completed training 5/8/23. Insurance increased to \$1M effective 6/1/23.   |
| 34 |                | Roads                                     |                  |             |  |                          |  |
| 35 |                | Improvements                              | IHBG<br>BIA      | '24-<br>'25 | Admin<br>Projects                      | LM, SP                   | Drainage near 2660.  |

CIHA FY 2024 Master Projects List January 25, 2024 Page 5 of 10

| м                             |
|-------------------------------|
| لإلله                         |
| $\langle \mathcal{I} \rangle$ |

|    | Rank/<br>Class | Activity   | Fundii<br>Source | ng<br>Year  | Department           | Assignment     | Notes  |
|----|----------------|--|------------------|-------------|----------------------|----------------|--|
| 36 |                | Roads (cont.)  |                  |             |                      | •              |  |
| 37 |                | • Sealing  | IHBG<br>BIA      | '24-<br>'25 | Admin<br>Projects    | LM, SP         | Sufficient BIA road funds remaining after KTSP per MJ/CIT 5/15/23. Evaluating methods and gathering cost info to support TC priority designation. Researching consultant to evaluate current road condition and recommend best solution.   |
| 38 |                | USDOE Energy Efficiency and Conservation Block Grant (EECBG) | USDOE            | '23-<br>'24 | Admin<br>Maintenance | LM, DD, SP     | CIT allocation \$10,400. CIHA pre-award information for electric lawn equipment rebate voucher submitted 9/14/23. Application due 4/30/24. To Board 3/28/24.   |
| 39 |                | USDOE Tribal Home Electrification & Appliance Rebates        | USDOE            | '23-<br>'24 | Admin<br>Projects    | AC, LM, DD, SP | CIT allocation \$392,764. Program comment period ended 9/15/23. Assistance capped at \$14,000 for various eligible upgrades. Full rebate for LI; half for MI. Applications accepted through 5/31/25.   |
| 40 | Active         | UST Homeowner Assistance Fund                                | UST HAF          | '21-<br>'24 | Admin<br>Projects    | AC, DD, SP     | Homeowner assistance funds appropriated by American Rescue Plan Act 3/11/21. Anticipated allocation ~\$885,000. 15% planning and admin. Eligibility higher of 100% NMI or 150% AMI. Guidance issued 4/14/21. Tribal consultation 4/15/21. Portal to request funds launched 5/4/21. NWIHA engaged HSDW to develop model policy 5/17/21. Board adopted bank account resolution 5/20/21. Draft policy documents received from HSDW 6/9/21. Board approved HAF policy 6/17/21. Deadline for tribes to submit HAF Plan revised from 6/30/21 to open ended. Second Tribal consultation 7/13/21. Set up certified digital ID and submitted initial funds request and funding agreement 7/26/21; executed agreement received 8/13/21. TC motion to approve distribution to CIHA 7/30/21; correspondence submitted 8/5/21. Revised guidance and HAF plan templates published 8/2/21. Revised policy documents received 8/4/21. Initial 10% distribution of \$84,181.60 received 8/13/21. Total allocation amount of \$841,816 published 9/20/21. Board adopted policy revision 9/30/21. Published to membership online and in K'wen Weekly 11/8/21. Critical need to prevent displacement prioritized until additional funds received. Attended NAIHC trainings 2/17/22 and 2/28/22. Attended UST HAF Plan training 9/28/22. Board approved HAF plan 9/29/22; submitted to UST 10/3/22. Staff attended HAF reporting training 10/19/22. Board approved HAF policy revision 10/27/22. Reallocation of returned HAF funds announced 4/24/23. Additional \$47,229.35 received 7/14/23. Assistance to date: 27 mortgage/utilities, 12 back taxes, 6 homeowners' insurance, and 30 home repairs completed, 4 in progress, and 2 pending completion of procurement as of 1/25/24. |
| 41 | tive           | Board and Staff Event  | IHBG<br>Non-IHBG | '24         | Admin                | AC, DD, LM     | Strategic plan update. Postponed to Spring 2024.   |
| 42 | Administrative | Commissioner Appointments                                    | IHBG             |             | Admin<br>Board       | AC, BOC        |  |
| 43 | min            | Position 1   |                  | '25         |                      |                | Paul Doyle appointed 11/18/22; term expires 4/30/25.   |
| 44 | Ad             | Position 2   |                  | '24         |                      |                | Denise Hunter appointed 7/16/21; term expires 4/30/24.   |

|    | Rank/<br>Class | Activity  | Funding<br>Source Y | 'ear        | Department                               | Assignment             | Notes   |
|----|----------------|---|---------------------|-------------|--|------------------------|---|
| 45 |                | Commissioner Appointments (cont.)   |                     |             |  |                        |   |
| 46 |                | Position 3  |                     | '25         |  |                        | Shawn Chase appointed 11/18/22; term expires 4/30/25.   |
| 47 |                | Position 4  |                     | '24         |  |                        | Judy Rocha appointed 7/16/21; term expires 4/30/24.   |
| 48 |                | Position 5  |                     | '26         |  |                        | Don Garrett appointed 8/11/23; term expired 4/30/26.  |
| 49 |                | Position 6  |                     | '26         |  |                        | Bob More appointed 8/11/23; term expired 4/30/26.   |
| 50 |                | Position 7  |                     | '24         |  |                        | Jackie Chambers appointed 11/18/22; term expires 4/30/24.   |
| 51 | ē              | Contracts and Agreements  |                     |             |  |                        |   |
| 52 | Administrative | County PILOT LCA  | IHBG                |             | Admin                                    | AC, EG/HSDW,<br>BK/CIT | Fee increase requested by CFD 11/25/08; revised agreement approved by Board 1/27/09. May wish to reconsider CIHA agreement with County and/or alternate service providers per FY12 SMA. HUD NWONAP offered to assist 4/24/13.   |
| 53 | -              | Electronic Billing and Payments   | IHR(;               | '20-<br>'24 | Admin<br>Accounting<br>Resident Services | MC, TM, DD, AC         | Began offering paperless billing 7/1/20. Began offering direct deposit to MHAP recipients 7/1/20. Exploring options to accept electronic payments. Met with bank reps 9/1/20 and 9/23/20.   |
| 54 |                | Emergency Preparedness  | IHBG                |             |  |                        |   |
| 55 |                | Agency Emergency Response Plan  |                     |             |  |                        |   |
| 56 |                | <ul> <li>Agency Evacuation Kit</li> </ul>                                 |                     |             |  |                        |   |
| 57 |                | <ul> <li>Staff Training - Incident Command<br/>Structure (ICS)</li> </ul> |                     |             |  |                        | Online ICS100 for all. Online/classroom ICS200+ depending on assignment. TAB, AC, and LM attended ICS100 1/24/17.   |
| 58 |                | Landscaping   |                     |             |  |                        |   |
| 59 |                | 2024 Front Yard Makeover  | IHK(-               | '24-<br>'25 | Admin<br>Resident Services<br>Projects   | TM, SP, DD             | Front yard makeover funds for one unit allocated in FY24 IHP.   |
| 60 |                | Four-Plexes   |                     |             |  |                        |   |
| 61 | ent            | Fruit trees   |                     |             |  |                        | Placement in community garden and bogs declined. Apple trees planted by CIHA office 12/14/21.   |
| 62 | / Enhancement  | • Rain Garden   |                     |             |  |                        | To reduce stormwater run off. Discussed with Mike Vaughan 2/28/13. Site selected between Health Center and 2601. Mike Vaughn engaged 6/10/13 to assist with design work; reviewed draft 6/17/13. Alternate site selection pending.  |
| 63 | Community      | Mailbox Shelters  |                     | '22-<br>'24 | Maintenance<br>Projects                  | SP, SF, KM             | Two CCAT bus shelters donated to CIHA to replace two mailbox shelters that are leaking. Will fit existing slabs. Parts from old shelters will be used to refurbish third shelter. Began procurement for sandblasting and painting 6/23/22; completed 7/5/22. Work began 7/11/22; completed 7/28/22. Reinstallation of glass panels pending fabrication of two replacement panels. |
| 64 |                | Signage   | IHBG                |             | Admin<br>Projects                        | SP, AC                 |   |
| 65 |                | Cultural Garden   |                     |             | •  |                        |   |

|    | Rank/<br>Class              | Activity                           | Funding Source Year                          | Department                             | Assignment             | Notes   |
|----|-----------------------------|------------------------------------|--|--|------------------------|---|
| 66 |                             | Signage (cont.)                    |  |  |                        |   |
| 67 | ty<br>ent                   | Directions to Facilities           |  |  |                        |   |
| 68 | Community<br>Enhancement    | Playground                         |  |  |                        | Colt Signs engaged to build non-smoking area signs 9/24/19. Met to review progress 9/17/20.   |
| 69 | Cor                         | Street Signs                       |  |  |                        | Colt Signs engaged to repair street signs 9/24/19. Met to review progress 9/17/20. Installed all except duplexes 10/29/20.  |
| 70 |                             | Welcome                            |  |  |                        | Met with sign contractor 4/20/21.   |
| 71 |                             | Dala'liiya Court Cottages          | IHBG<br>Non-IHBG                             | Admin<br>Projects                      | AC, LM, SP, A&E        | Mixed income, market rate rentals, and private residential leasing. Zoning ordinance revision required. Area identified for development. Preliminary site plan and design to Board 8/20/20. AC and LM attended infrastructure financing and development training 9/22-24/20. Proposed for CIT ARP funds; not funded.  |
| 72 |                             | Kilkich Accessible Housing Project |  |  |                        |   |
| 73 | t                           | IHBG-Competitive Amendment         | IHBG-Comp<br>IHBG '20-<br>'25<br>Non-Program | Admin                                  | AC, LM                 | Extension request and revised implementation plan to address staffing, contractor, and material availability and cost submitted to HUD 8/4/21; approved 10/25/21. Second extension discussed with TC/NWONAP 5/9/23. Request through 12/31/24 recommended but can extend to 12/31/28 if necessary. Submitted 9/27/23; acknowledged receipt 9/28/23; approved 12/15/23. Request to extend to 12/31/25 pending.  |
| 74 | Development                 | Market Rate Rentals                | Non-IHBG                                     | Admin<br>Projects<br>Resident Services | AC, LM, MC, TM,<br>DD  | Began research on conversion of existing HUD units and evaluation of suitable units in July 2018. FCAS value requested 8/8/18; received 8/22/18. Attended training 9/12-13/18. Discussed with NWONAP 9/12/18 and 9/17/18. Clarified useful life considerations. Updated FCAS value requested 4/8/19; received 4/9/19. Financial analysis, Ch. 130 amendment, IHP program and policy revision/development, accounting requirements, and other tasks pending other work priorities. |
| 75 |                             | North Parcel                       | Non-IHBG                                     | Admin<br>CIT                           |                        | Private residential leasing and market rate rentals.  |
| 76 |                             | Private Purchase Storage Lot       | Non-IHBG                                     | Admin<br>CIT                           | AC, LM, BOC, TC        | Proposed location past Pole Building.   |
| 77 |                             | Tarheel Private Lots               | Non-IHBG                                     | Admin<br>CIT                           | AC, LM, BOC, TC        | Proposed project for CIT ARP funds.   |
| 78 |                             | Tv-ma'-xwe Court                   | IHBG<br>Non-IHBG                             | Admin<br>Projects                      | AC, LM, RT, SP         | Mixed income. Area identified for development. AC and LM attended infrastructure financing and development training 9/22-24/20. Preliminary site plan and design to Board 6/17/21. Proposed project for CIT ARP funds; not funded.  |
| 79 | olicies<br>and<br>ograms    | Admissions and Occupancy           | IHBG   | Admin<br>Resident Services             | AC, TM, DD,<br>EG/HSDW | Revision to add FY23 SMA recommendations.   |
| 80 | Policies<br>and<br>Programs | Adverse Action Appeals             | IHBG   | Admin<br>Resident Services             | AC, DD, TM             | Revision to improve formatting and flow.  |

|    | Rank/<br>Class      | Activity                            | Funding<br>Source Ye | Department                             | Assignment               | Notes  |
|----|---------------------|-------------------------------------|----------------------|--|--------------------------|--|
| 81 |                     | Common Scheme Enforcement           | IHBG<br>Non-IHBG     | Admin<br>Resident Service              | AC, LM, TM, BOC          | Draft correspondence initiating enforcement activity received from EG 3/22-28/19. Policy updates required. Board appointed ad hoc committee 6/6/19. HUD affirmed fines for non-compliance permissible 6/11/19. DH reviewed associated agreements, policies, and ordinances with committee 12/5/19.   |
| 82 |                     | Decks                               | IHBG                 | Admin<br>Projects                      | AC, LM, DD               | Revision to update specifications.   |
| 83 | and Programs        | Home Repair Program                 | CIT<br>IHBG          | Admin<br>Resident Service              | AC, DD, LM, TM,<br>BOC   | Program transferred from CIT to CIHA. Eliminated 4/24/20 due to COVID-19's effect on Tribal general funds. Reinstated 7/16/21. \$35,000 received 7/26/21. Board discussion 9/30/21. HAF funds will be exhausted prior to accessing Tribal funds.   |
| 84 | nd Pro              | HomeGO                              | IHBG                 | Admin<br>Resident Service              | AC, DD, TM               | Update agreement to expand on insurance, useful life, and conversion in place.   |
| 85 |                     | Improvements                        | IHBG                 | Admin<br>Projects                      | AC, LM, DD, TM           | New policy to accompany improvements request.  |
| 86 | Policies            | Payback Agreements                  | IHBG                 | Admin<br>Resident Service              | AC, DD, TM               | Revision to update and add provisions.   |
| 87 |                     | Personnel                           | IHBG                 | Admin                                  | AC, EG/HSDW              | Changes to conform to 2 CFR 200. Revisions to add FY23 SMA recommendations.  |
| 88 |                     | Pets and Assistance Animals         | IHBG                 | Admin<br>Resident Service              | AC, DD, TM,<br>s EG/HSDW | Board discussed 8/18/11.   |
| 89 |                     | Private Residential Leasing (PRL)   | Non-IHBG             | Admin<br>Resident Service              | 5                        | "How To Build On Tribal Lands" brochure.   |
| 90 |                     | Self-Monitoring                     | IHBG                 | Admin                                  | AC, SM/CIT               | Tribal policy update.  |
| 91 |                     | Travel                              | IHBG                 | Admin                                  | AC, DD                   | Revision to update and add provisions.   |
| 92 | Property Management | CIHA Office Non-Routine Maintenance |                      | 6- Admin<br>Maintenance<br>26 Projects | All                      | Interior and exterior repairs and painting, electrical work, and carpet and appliance replacement. Exterior repairs and electrical work completed FY16. Refrigerator replaced FY20. Additional exterior repairs required in FY21. Began rebuilding stairs from parking lot to office 11/3/20; completed 12/8/20. Began office front porch replacement 11/23/20; completed 12/8/20. Accounting office repainted 8/11-15/22. Began procurement for roof replacement 3/13/23; completed 5/22/23. Work began 8/21/23; completed 9/5/23. Began preparations to relocate Deputy Director's office 10/2/23; completed 11/13/23. Interior painting ongoing as time permits. Carpet replacement pending scheduling, funding, and logistics. |
| 93 |                     | Community Security System           | IHBG                 | Admin                                  |                          | CITPD working with Tribal IT on additional cameras. Notified CIT grant application not funded 10/3/13. Incremental expansion of system by CIT IT.  |
| 94 |                     | Four-Plex Soundproofing             | IHBG                 | Admin<br>Projects                      |                          |  |

|     | Rank/<br>Class          | Activity  | Fundin<br>Source | g<br>Year   | Department                            | Assignment                | Notes  |
|-----|-------------------------|---|------------------|-------------|---------------------------------------|---------------------------|--|
| 95  | Property<br>Management  | Section 504 Uniform Federal<br>Accessibility Standards Compliance | IHBG             | '08-<br>'24 | Admin<br>Maintenance<br>Projects      | AC,LM, DD, SP,<br>EG/HSDW | Identified in FY08 SMA. Legal review completed 10/17/08. 5% of rentals (3) must be accessible to physically disabled, 2% (1) to sight and hearing disabled. 3 SF units converted to accommodate physical disabilities - 2636 in FY12, 706 in FY14, and 709 in FY16. 706 transitioned to HomeGO 4/12/16. Sec. 504 rehab and construction included in FY20-24 IHPs and FY18-19 IHBG-CG.  |
| 96  |                         | 2024 Self-Monitoring  | IHBG             | '24-<br>'25 | All                                   | All                       | Due 9/30/24.   |
| 97  | y and<br>ch             | 2025 IHBG Formula Funding   | IHBG             | '24-<br>'25 | Admin                                 | AC                        | FY25 preliminary notice expected 6/1/24.   |
| 98  | Reporting a<br>Outreach | 2025 IHP  | IHBG             | '24         | Admin<br>Accounting                   | AC, MC, DD                | Due 7/18/24.   |
| 99  | On                      | Tribal Events   |                  |             | , , , , , , , , , , , , , , , , , , , |                           |  |
| 100 | <u>~</u>                | • 2024 Tribal Restoration Celebration                             | IHBG<br>Non-IHBG | '24         | Admin<br>Resident Services            | DD, TM                    | Outreach during TRC activities June 2024.  |
| 101 |                         | 2023 Self-Monitoring  | IHBG             | '23-<br>'24 | All                                   | All                       | For FY23 period. Monitoring committee assignments to Board and staff 8/31/23. Onsite conducted 10/2-20/23. To Board 10/26/23.  |
| 102 |                         | Conflict of Interest - Admissions                                 | IHBG             | '23         | Admin<br>Accounting                   | AC, DD, TM, SE            | Identified in FY21 and FY22 SMA. NWONAP reviewed requirements at NWIHA meeting 4/12/23. Developed application, public disclosure, and HUD notice forms 4/17/23. Conversion to fillable completed 5/1/23. Added to housing application 5/2/23. Distributed to 133 current participants and waiting list applicants 7/31/23; complete 12/20/23.  |
| 103 | Complete                | Kilkich Water Pressure  | IHBG             | '23-<br>'24 | Admin<br>Maintenance<br>Projects      | SP, LM, DD, AC            | Consulted with CBNBWB 5/22/23. Tested psi at hydrants near Pole Building and Jistajaya 11:00 a.m., 5/23/23 to 11:00 a.m., 5/24/23. Pressure fluctuated with Wisconsin pump activity and usage. Pole Building hydrant ranged 39.5-43 psi without pump running, 50-52 psi with. Jistajaya hydrant averaged 59 psi without, 65-66 psi with. Minimum requirement 20 psi. No indication of valve issues. Planned upgrades to Pigeon Point pump station should improve Kilkich pressure. Began procurement for device to test pressure at individual units 6/5/23; ordered 7/11/23; received 8/1/23. Readings taken 8/15/23, 8/16/23, and 8/21/23. CBNBWB test flow and service pressure 8/22/23 and 9/13/23. SP draft report to AC 9/19/23. To Board 10/26/23. To CIT 10/27/23. |
| 104 |                         | Roads   |                  |             |                                       |                           |  |
| 105 |                         | • Repairs   | IHBG<br>BIA      | '23-<br>'25 | Admin<br>Projects                     | LM, SP                    | Began procurement for repairs 3/28/23; completed 9/7/23. Contract executed 10/11/23. Work completed week of 11/16/23.  |
| 106 |                         | Tribal Events   |                  |             |                                       |                           | ·  |
| 107 |                         | • 2024 Winter Gathering   | IHBG<br>Non-IHBG | '24         | Admin<br>Resident Services            | DD, TM                    | Conducted outreach during info fair 1/12/24.   |

ane F. Cook