



Construction Update • September 5, 2024



## Construction Update

Only about four more months left in this project. Last we spoke, we had just finished the foundation. Now, the building framing is complete, the roof is installed, and mechanical, electrical, and plumbing is being installed.

## Coming up Next

In the next month, the exterior siding will be completed, windows will be installed, and the exterior paint will be finished. In the interior, insulation and drywall will be completed and painting will begin.

Coming up in late-September to early-October, the playground site work will start-up in preparation for the new play structures and landscaping.

## Come for a Tour!

We will be providing tours of the Shishda Haws building during the Heroes of Health Event. We hope you can make it!



Join us for fun, food, games, prizes, *and* health and safety education!

Kids will have the chance to visit our Superhero Headquarters where they will receive everything they need to be an Elite Superhero (while supplies last!) play games, and interact with staff and Health and Safety guests to earn stamps towards fun prizes!

**Where:** Ko-Kwel Wellness Center - 630 Miluk Dr.

**When:** Friday, September 27th from 3:30-6pm

M11155



To the left: Looking towards the main entrance through the café and reception space.

Below: The main entrance framing ready for the new front doors.





To the left: Tall ceilings in the Fitness Floor space

To the right: Facing the west, windows above the new climbing wall location.





## Octopus & Salmon:

Some new friends have come to Kilkich and they are excited to meet the kiddos in the new play areas.

