

Coquille Indian Housing Authority

2678 Mexeye Loop • Coos Bay, OR 97420

BOARD OF COMMISSIONERS JANUARY 28, 2021

RATIFICATION OF ACTION BY CONSENT

AUTHORIZATION TO SUBMIT FY 2020 IHBG-COMPETITIVE GRANT ANNUAL PERFORMANCE REPORT TO HUD

An assessment of CIHA's performance in meeting the goals defined in its application for the FY 2018/2019 Indian Housing Block Grant Competitive Grant (IHBG-CG) has been prepared for the fiscal year ended September 30, 2020. The grant was awarded in support of the Kilkich Accessible Housing Project to rehabilitate three housing units and construct three new housing units in compliance with Section 504 accessibility standards. The report is in a format designed by HUD to provide generalized information regarding project status and does not require public review prior to submission.

Because the report is due to HUD no later than December 29, 2020, which is before the Board's next scheduled meeting date, approval for submission is sought by poll vote.

Do you authorize submission of CIHA's FY 2020 IHBG-Competitive Grant APR to HUD?

<u>Name</u>	<u>Response</u>	Date	Time	<u>Initials</u>
Shawn Chase	Yes	12/16/20	5:41 p.m.	
Paul Doyle	Yes	12/16/20	4:25 p.m.	
Don Garrett	Yes	12/16/20	2:50 p.m.	
Denise Hunter	Yes	12/16/20	3:13 p.m.	
Robert More	Yes	12/18/20	1:20 p.m.	
Judy Rocha	Yes	12/16/20	6:57 p.m.	
Jeff Severson	Yes	12/16/20	12:00 p.m.	

ATTEST:

Paul Doyle Chair Date

Robert More Secretary/Treasurer Date

SECTION 1: COVER PAGE

(1) Grant Number:	20ICOR02770					
(2) Recipient Program Year:	10/1 - 9/30					
(3) Federal Fiscal Year:	2020					
 (4) Tribe ✓ (5) TDHE 						
(6) Name of Recipient:						
Coquille Indian Housing Authority						
(7) Contact Person:						
Anne F. Cook, Executive Director						
(8) Telephone Number with Ar	ea Code (999) 999-9999 :					
(541) 888-6501						
(9) Mailing Address:						
2678 Mexeye Loop						
(10) City:	(11) State: (12	2) Zip Code (99999 or 99999-9999):				
Coos Bay	Oregon	97420				
(13) Fax Number with Area Code (if available) (999) 999-9999 :						

(541) 888-8266

(14) Email Address (if available):

annecook@coquilleiha.org

(15) If TDHE, List Tribes Below:

Coquille Indian Tribe

(16) Tax Identification Number:

(17) DUNS Number:

(18) CCR/SAM Expiration Date (MM/DD/YYYY):

93-1133051

944212935

04/17/2021

(19) Name of Authorized APR Submitter:	Anne F. Cook
(20) Title of Authorized APR Submitter:	Executive Director
(21) Signature of Authorized APR Submitter:	Anne F. Cook
(24) APR Submission Date (MM/DD/YYYY):	12/21/2020

Certification: The information contained in this document is accurate and reflects the activities actually planned or accomplished during the program year. Activities planned and accomplished are eligible under applicable statutes and regulations.

Warning: If you knowingly make a false statement on this form, you may be subject to civil or criminal penalties under Section 1001 of Title 18 of the United States Code. In addition, any person who knowingly and materially violates any required disclosure of information, including intentional disclosure, is subject to a civil money penalty not to exceed \$10,000 for each violation.

SECTION 2: PROGRAM DESCRIPTIONS

2.1. Describe the progress made on completing the project in accordance with the approved Implementation Plan.

Project is Behind Schedule

Describe why the project is not started or behind schedule and what actions will be taken to ensure the timely completion of the project:

2019 activities were completed as planned, as were some preparatory activities in 2020. However, the housing rehabilitation work scheduled for 2020 was delayed due to reduced staffing, consultant, contractor, and material availability caused by the COVID-19 pandemic; work necessary to prevent, prepare for, and respond to COVID-19; and, an organizational focus on maintaining essential services and normal operations during the COVID-19 pandemic.

Rehabilitation activities planned for 2020 will be combined with the construction activities planned for 2021 to streamline the procurement process, attract larger contractors with multiple crews, and facilitate timely completion.

2.2. List work remaining towards project completion (check all that apply).

	Housing Construction:		Housing Acquisition:		Housing Rehabilitation:
	Architecture & Engineering		Market Research		Unit Inspection
	Land Acquisition		Property Selection	\boxtimes	Work Write Up
	Housing Site Preparation		Purchase Negotiations		Temporary Relocation
	Infrastructure Installation		Unit Purchase	\boxtimes	Unit Rehabilitation
	Housing Construction		Housing Services	\boxtimes	Housing Services
	Housing Services		Occupancy	\boxtimes	Occupancy
	Occupancy		Other		Other
	Other				
Descr Other:		Descri Other:		Desc Othei	

2.3. If applicable, has the grantee made any minor modifications to the grantee's workplan and budget in order to meet the project goals?

No ∑Yes If yes, please describe:

Implementation delayed by COVID-19.

If yes, did the grantee receive HUD approval for minor modifications to the workplan and budget?

No

Yes

2.4. If applicable, describe the barriers faced towards project implementation and explanation how the grantee will overcome those barriers to complete the project by the period of performance end date. Check all that apply:

Administrative/Operational Limitation(s)	\boxtimes	Construction Delay(s)
Environmental Review Delay(s)		Unit Acquisition Complication(s)
Procurement Delay(s)		Unit Rehabilitation Complication(s)
Contract Dispute(s)		Relocation Limitations(s)
Labor Dispute(s)		Eligibility Constraint(s)
Land Issue(s)		Weather Delay(s)
Infrastructure Complication(s)	\boxtimes	Other

Describe Other barrier(s):

COVID-19 Delay(s)

Describe actions planned or taken to overcome the barrier(s):

Actions have been taken to mitigate the effects of COVID-19 on operations to the extent possible. Activities not completed in 2020 will be integrated with activities planned for 2021 to align with performance obligations.

2.5. How is the project addressing the need components identified in the IHBG Competitive grant application?

Directly Meeting the Need

Describe why project is not meeting the need directly:

2.6. What is the progress of efforts to implement the project in coordination with community members, tribal departments,

Coordination Formalized

Describe coordination delay:

2.7. What are the outputs and measurable outcomes achieved to date? Outputs:

Housing Units Constructed	0
Housing Units Acquired	0
Housing Units Rehabilitated	0

Check all that apply:

Reduce overcrowding	\boxtimes	Create new affordable rental units
Assist renters to become homeowners		Assist affordable housing for college students
Improve quality of substandard units	\boxtimes	Provide accessiblity for persons with disabilities
Improve quality of existing infrastructure	\boxtimes	Improve energy efficiency
Address homelessness		Reduction in crime reports
Assist affordable housing for low income households		Other

Describe Other:

2.8. If applicable, provide the status of leveraging resources committed to the project.

Leveraged Resources Being Expended as Planned

Describe why leveraged resources are not being expended as planned:

2.9. When the project is completed, provide an evaluation of its effectiveness in meeting the grantee's affordable housing project needs.

Describe why leveraged resources are not being expended as planned:

2.10 Provide any comments regarding the project in the space below.

SECTION 3: BUDGETS

3.1. Sources of Funding

	(A)	(B)	(C)	(D)	(E)	(F)
SOURCE	Amount on hand at beginning of program year	Amount received during 12- month program year	Total sources of funding A + B	Funds expended during 12- month program year	Unexpended funds remaining at end of 12- month program year C - D	Unexpended funds obligated but not expended at end of 12- month program year
IHBG Competitive Grant	\$0	\$1,274,98	5 \$1,274,985	5 \$	0 \$1,274,985	5 \$0
IHBG Leveraged Funds	\$0	\$25,00	0 \$25,000	D §	<mark>:0</mark> \$25,000	\$0
IHBG Program Income	\$0	\$	<mark>0</mark> \$0	0 \$	6 <mark>0</mark> \$0	\$0
Other Leveraged Funds	\$0	\$400,00	<mark>0</mark> \$400,000) {	6 <mark>0</mark> \$400,000	\$0
TOTAL	\$0	\$1,699,98	5 \$1,699,985	5 \$	60 \$1,699,985	\$0
3.2. Uses of Funding	(G)		(H)		(1)	
	Total IHBG Compe funds expended in month program y	n 12- expe	all other funds nded in 12-mon ram year	th Total f	unds expended n program year	
		\$0		\$ 0		\$O
Planning and Administration		\$0		\$ 0		\$0
TOTAL		\$0		\$0		\$0

SECTION 4: AUDIT

Did you expend \$750,000 or more in total Federal awards during the APR reporting period?



If Yes, an audit is required to be submitted to the Federal Audit Clearinghouse and your Area Office of Native American Programs.

No If No, an audit is not required.