



Coquille Indian Housing Authority

FY 2023 Master Projects List

October 26, 2023

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
1	2023 Self-Monitoring	IHBG	'23- '24	All	All	For FY23 period. Monitoring committee assignments to Board and staff 8/31/23. Onsite conducted 10/2-20/23. To Board 10/26/23.
2	OHCS BAFI-NATO Homeless Services Grant	OHCS	'22- '25	Admin Resident Services Accounting	AC, DD, MC, TM, SE	CIT 21-23 allocation \$736,128. CIT 23-25+EO allocation \$844,268. Grant terms not suited to CIT needs. Met with OHCS 8/1/23 to discuss options and technical assistance. Proposed collaboration with the Salvation Army (TSA) preferred to other local providers. Met with TA provider 8/14/23. Salvation Army site visit 8/21/23. Revised plan received from TSA 9/14/23. Revised guidance received from OHCS 9/15/23. Draft TA contracts received 9/21/23; pending review. 23-25 grant application due 11/1/23. To Board 10/26/23. Subaward agreement and submission of 21-23 and 23-25 grant amendments pending.
3	Kilkich Water Pressure	IHBG	'23- '24	Admin Maintenance Projects	SP, LM, AC, SF	Consulted with CBNBWB 5/22/23. Tested psi at hydrants near Pole Building and Jistajaya 11:00 a.m., 5/23/23 to 11:00 a.m., 5/24/23. Pressure fluctuated with Wisconsin pump activity and usage. Pole Building hydrant ranged 39.5-43 psi without pump running, 50-52 psi with. Jistajaya hydrant averaged 59 psi without, 65-66 psi with. Minimum requirement 20 psi. No indication of valve issues. Planned upgrades to Pigeon Point pump station should improve Kilkich pressure. Began procurement for device to test pressure at individual units 6/5/23; ordered 7/11/23; received 8/1/23. Readings taken 8/15/23, 8/16/23, and 8/21/23. CBNBWB test flow and service pressure 8/22/23 and 9/13/23. SP draft report to AC 9/19/23. To Board 10/26/23.
4	Contracts and Agreements					
	• Audit RFP	IHBG Non-IHBG	'23	Admin Accounting	AC, MC	
5	Policy					
	• Emergency Rental Assistance Program (ERAP)	IHBG	'24	Admin Resident Services	AC, TM, DD, EG/HSDW	Policy revision to transition program to IHBG funding in progress. To Board 12/14/23.
6	Personnel					
	• Wage Review	IHBG	'23	Admin Accounting	AC, LM	Allowance included in FY24 IHP budget. Downloaded job descriptions published in prior one-year period; review in progress. Updated wage scale pending.

Rank/ Class	Activity	Funding		Department	Assignment	Notes	
		Source	Year				
7	7	2023 APR	IHBG	'24	Admin Accounting	AC, DD, MC	Due 12/29/23. To Board 12/14/23.
8	8	Environmental Review					
		• IHBG-ARP - New Construction	IHBG-ARP	'23	Admin	AC	24 CFR 58.35(a) categorical exclusion subject to 58.5 converting to exempt.
9	9	• IHBG-CG - New Construction	IHBG-CG IHBG Non-IHBG	'23	Admin	AC	24 CFR 58.35(a) categorical exclusion subject to 58.5 converting to exempt.
		Kilkich Accessible Housing Project		'20- '24	Admin Projects	LM, RT, AC, DD, SP	
		• New Construction					Met with Energy Trust to review construction plans and incentives 5/6/21. Potential improvements received 5/18/21. Met with Energy Trust to review alternatives 5/27/21. Revised options received 6/2/21. Extension request and revised implementation plan to address staffing, contractor, and materials availability and prices submitted to HUD 8/4/21; approved 10/25/21. Added second duplex in IHBG-ARP IHP approved 12/16/21. Drawings completed 1/10/22. RFQ documents completed 6/24/22. Application for permits completed 7/5/22. Submitted to CIT for plan review 7/7/22. Plan adjustments submitted as requested. Quotes for utilities in progress; sewer received 8/10/22, water received 8/16/22, electric pending. Lots surveyed 8/12/22. Second extension request and revised implementation plan to address continued staffing, contractor, and materials availability to HUD 9/27/23; awaiting response. Procurement for new A&E in progress. Publication scheduled for Feb. 2024.
		- 494/496	IHBG-ARP				
		- 498/500	IHBG-CG/IHBG/Non-IHBG				
		- 2665	IHBG-CG/IHBG/Non-IHBG				
10	10	OHCS Homeownership Development Grant	OHCS	'23- '25	Admin	AC	Downpayment assistance identified in CIHA FY18-22 Strategic Plan. Sample policies and program documents to DH 7/20/18. DH rough draft to AC 10/25/18. Program development included in FY20 IHP. Discussed Tribal funding with TC 6/14/19. Tribal funding unavailable due to economic impact of COVID-19 on Tribal general funds. Reinstated in FY23 IHP. OHCS funding possible. Assisted OHCS with tribal program development. OHCS HDIP pre-application submitted 1/17/23. Board authorized application 3/2/23; submitted 3/16/23; funded 6/14/23. Draft grant agreement received from OHCS 6/23/23; to EG/HSDW for review 7/6/23. Revised draft received from EG 7/25/23; to OHCS 7/25/23;

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
10	OHCS Homeownership Development Grant (cont.)					response received 9/12/23. Submitted additional required documents and information 8/29/23. Executed agreement due 9/30/23. Policy to Board 1/25/24.
11	2024 IHBG Formula Funding	IHBG	'23- '24	Admin	AC	FY23 final allocation was \$1,493,901. FY24 preliminary estimate of \$1,646,384 received 6/1/23. Correction/challenge log shows Coquille FCAS action still pending. FRF due 8/1/23. O-link met 6/23/23. O-link MOA to TC 7/19/23, approved by resolution 7/21/23, and submitted to o-link 7/24/23. FRF submitted to IHBG Formula Center 7/24/23; acknowledged 7/24/23; accepted 10/24/23.
12	BIA ARP HIP Funds	BIA-ARP	'24- '27	Admin Projects	AC, DD, SP	BIA ARP HIP funds awarded to CIT 3/11/21 \$87,954. Board approved subaward 8/31/23; TC approved 9/1/23. Agreement received 10/2/23; CIHA executed 10/6/23; CIT executed 10/10/23. Funds received 10/20/23. HAF policy revision to supplement home repairs pending.
13	Conflict of Interest - Admissions	IHBG	'23	Admin Accounting	AC, DD, TM, SE	Identified in FY21 and FY22 SMA. NWONAP reviewed requirements at NWIHA meeting 4/12/23. Developed application, public disclosure, and HUD notice forms 4/17/23. Conversion to fillable completed 5/1/23. Added to housing application 5/2/23. Distributed to 133 current participants and waiting list applicants 7/31/23; 101 received as of 10/26/23.
14	Environmental Review	OHCS	'23	Admin	AC	
15	• OHCS BAFI-NATO Homeless Services Grant					
16	• OHCS HDIP Homeownership Development Grant					
17	IHBG-Competitive Amendment	IHBG	'23	Admin	AC, MC, LM	Extension request and revised implementation plan to address staffing, contractor, and material availability and cost submitted to HUD 8/4/21; approved 10/25/21. Second extension discussed with TC/NWONAP 5/9/23. Request through 12/31/24 recommended but can extend to 12/31/28 if necessary. Submitted 9/27/23; acknowledged receipt 9/28/23; awaiting response.
18	Kilkich Accessible Housing Project	IHBG-CG IHBG Non-IHBG	'20- '24	Admin Projects	LM, RT, AC, DD, SP	
19	• Rehabilitation					
20	- 708					
						Drawings and specs completed 7/18/22. Submitted to CIT for plan review 7/20/22. CIT plan review completed and permitting

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
21	- 708 (cont.)					documents received 8/3/22. Cabinet and lumber packages ordered 3/1/23; received 9/28/23 and 9/7/23, respectively. Began demo 9/29/23; in progress.
22	- 2608					Drawings and specs completed 1/10/22. Submitted to CIT for plan review 1/31/22. CIT requested documents in electronic format 3/10/22; emailed link to Tribal Planner 4/27/22. Lumber package RFQ published 4/27/22. Cabinetry RFQ published 6/3/22. CIT plan review completed and permitting documents received 6/24/22. Signed permits returned 7/5/22. Additional permitting documents received 7/21/22. Final specs completed 7/27/22. Cabinet and lumber packages ordered 12/21/22; received 1/12/23 and 1/25/23, respectively. Began demo 9/18/23; in progress.
23	- 2651					Original unit (2659) no longer available. Substitution request submitted to HUD 2/8/23; approved 2/13/23. Drawings and specs completed 2/20/23. Submitted to CIT for plan review 9/26/23. Cabinet and lumber packages ordered 9/27/23; cabinet delivery scheduled 11/13/23; lumber delivery date pending. Began demo 9/21/23; in progress. Termite damage discovered 9/21/23. Above and below ground interior treatments applied 9/27-29/23 and 10/23/23. Exterior above ground treatment scheduled 10/27/23.
24	Kilkich HVAC Rehabilitation Project	IHBG Non-IHBG	'23- '25	Admin Projects	AC, LM, DD, SP	LM cost analysis to Board 9/27/18. Funding requested in CIT OHA CARES grant application submitted 8/31/20 to replace radiant and recirculating heating systems in units with heat pumps. Funds to be expended by 12/30/20. Resolution to Board 9/24/20. Coquille award announced by OHA 10/25/20 insufficient to fund project. CIT confirmed project not funded 10/31/20. Exploring ODOE and Energy Trust options.
25	Landscaping					
26	• 2023 Front Yard Makeover	IHBG	'23- '24	Admin Maintenance Projects	SP, TM, DD	Front yard makeover funds for one unit allocated in FY23 IHP. Announcements in July and August 2023 Sea-Ha Runners. Entry period 7/1/23-8/23/23. Unit 704 drawn at Board meeting 8/31/23. Met with resident to discuss process and scheduling 9/6/23. Met with resident and contractor to begin design work 9/11/23. Met with resident and designer to finalize design 9/15/23. Design received 9/25/23; to resident for final review 10/24/23. Installation pending.
27	OHCS Tribal Housing Block Grant	OHCS	'23- '25	Admin	AC	State program similar to NAHASDA IHBG, combining multiple competitive grants and set asides into a single formula grant. Initial tribal housing workgroup meeting 2/24/23; monthly thereafter. Concept draft in progress.

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
28	Personnel					
29	• Maintenance Technician	IHBG	'22- '23	Admin Maintenance	AC, LM, DD	Temporary part time position to support seasonal activities and fluctuations in workload. FY22-23 IHP budgets adequate to fund 3-6 month term. Job description in place. Justification received from Deputy Director 7/20/22. Prepared offer letter, new hire checklist, and other documentation 8/15-17/22. To temporary employee 8/17/22; began work 8/22/22; last day 7/20/23. Solicitation for regular position pending.
30	Policy					
31	• Cybersecurity	OHCS	'23	Admin	AC, DD	Formal policy and insurance increase required by OHCS BAFI-NATO Homeless Services Grant program. Sample policy requested from OHCS 4/12/23 and 5/23/23. Staff completed training 5/8/23. Insurance increased to \$1M effective 6/1/23.
32	Roads	IHBG BIA	'23- '25	Admin Projects	LM, SP	
33	• Repairs					Began procurement to repair four locations and address drainage at one location 3/28/23; completed 9/7/23. Contract executed 10/11/23. Work scheduled week of 10/30/23.
34	• Sealing					Sufficient BIA road funds remaining after KTSP per MJ/CIT 5/15/23. Evaluating methods and gathering cost info to support TC priority designation. Researching consultant to evaluate current road condition and recommend best solution.
35	USDOE Energy Efficiency and Conservation Block Grant (EECBG)	USDOE	'23- '24	Admin Maintenance	LM, DD, SP	CIT allocation \$10,400. CIHA pre-award information for electric lawn equipment rebate voucher submitted 9/14/23. Awaiting application instructions.
36	USDOE Tribal Home Electrification & Appliance Rebates	USDOE	'23- '24	Admin Projects	AC, LM, DD, SP	CIT preliminary allocation \$396,269. Program comment period ended 9/15/23. Assistance capped at \$14,000 for various eligible upgrades. Full rebate for LI; half for LMI. Awaiting application instructions.
37	UST Homeowner Assistance Fund	UST HAF	'21- '24	Admin Projects	AC, DD, SP	Homeowner assistance funds appropriated by American Rescue Plan Act 3/11/21. Anticipated allocation ~\$885,000. 15% planning and admin. Eligibility higher of 100% NMI or 150% AMI. Guidance issued 4/14/21. Tribal consultation 4/15/21. Portal to request funds launched 5/4/21. NWIHA engaged HSDW to develop model policy 5/17/21. Board adopted bank account resolution 5/20/21. Draft policy documents received from HSDW 6/9/21. Board approved HAF policy 6/17/21. Deadline for tribes to submit HAF Plan revised from 6/30/21 to open ended. Second Tribal consultation 7/13/21. Set up certified digital ID and submitted initial funds request and funding agreement 7/26/21; executed

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
38	UST Homeowner Assistance Fund (cont.)					agreement received 8/13/21. TC motion to approve distribution to CIHA 7/30/21; correspondence submitted 8/5/21. Revised guidance and HAF plan templates published 8/2/21. Revised policy documents received 8/4/21. Initial 10% distribution of \$84,181.60 received 8/13/21. Total allocation amount of \$841,816 published 9/20/21. Board adopted policy revision 9/30/21. Published to membership online and in K'wen Weekly 11/8/21. Critical need to prevent displacement prioritized until additional funds received. Attended NAIHC trainings 2/17/22 and 2/28/22. Attended UST HAF Plan training 9/28/22. Board approved HAF plan 9/29/22; submitted to UST 10/3/22. Staff attended HAF reporting training 10/19/22. Board approved HAF policy revision 10/27/22. Reallocation of returned HAF funds announced 4/24/23. Additional \$47,229.35 received 7/14/23. Assistance to date: 24 mortgage/utilities, 10 back taxes, 5 homeowners' insurance, and 28 home repairs completed, 4 in progress, and 2 pending completion of procurement as of 10/26/23.
39	Warehouse Solar	IHBG-ARP	'22-'24	Projects	LM, SP, AC	Installation of warehouse generator included in FY21 IHBG-ARP IHP. Began researching solar options in February 2022. Met with Lloyd 4/6/22 and Reese 4/19/22 to review wiring already in place and additional wiring needed. Requested cost comparison for solar and conventional backup generator systems from Dialed In Electric (DIE) 5/19/22. Requested quote for net zero solar system from Gold Star Communications (GSC) 10/24/22. GSC site visit week of 10/31/22. DIE site visit week of 11/7/22. GSC began system design and researching grants and incentives 1/17/23. Met to review equipment 2/16/23. Began preliminary drawings 2/20/23; received 3/21/23. Walkthrough with GSC and electrician 3/24/23. Preliminary pricing and incentives received 5/9/23. Met to review project 5/30/23. Met to review updated drawings 7/10/23. Final drawings received 7/16/23. Final cost received 7/21/23. Application for plan review and permitting submitted 7/26/23; payment to CIT issued 8/10/23; stamped plans and permits received 8/16/23. ODOE and ETO incentive applications submitted 8/2/23; ODOE \$45,000 awarded 8/11/23; ETO \$50,000 approved 8/25/23. Met with tax advisor 8/9/23; anticipated federal tax credit ~\$145,554. Total projected cost to CIHA \$2,036. Contract signed and USDOL notice issued 8/1/23. Customer generation application submitted to Pacific Power 8/2/23; approved 9/14/23. Equipment ordered 9/5/23; received 9/22-27/23. Installed panels 10/2-13/23. Began electrical work 10/19/23; in progress. Board walkthrough 12/14/23. Work to be completed by 12/31/23.

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
40	Board and Staff Event	IHBG Non-IHBG	'23	Admin	AC, DD, LM	Strategic plan update. Postponed to Spring 2024.
41	Commissioner Appointments	IHBG		Admin Board	AC, BOC	
42	• Position 1		'25			Paul Doyle appointed 11/18/22; term expires 4/30/25.
43	• Position 2		'24			Denise Hunter appointed 7/16/21; term expires 4/30/24.
44	• Position 3		'25			Shawn Chase appointed 11/18/22; term expires 4/30/25.
45	• Position 4		'24			Judy Rocha appointed 7/16/21; term expires 4/30/24.
46	• Position 5		'26			Don Garrett appointed 8/11/23; term expired 4/30/26.
47	• Position 6		'26			Bob More appointed 8/11/23; term expired 4/30/26.
48	• Position 7		'24			Jackie Chambers appointed 11/18/22; term expires 4/30/24.
49	Contracts and Agreements					
50	• County PILOT LCA	IHBG		Admin	AC, EG/HSDW, BK/CIT	Fee increase requested by CFD 11/25/08; revised agreement approved by Board 1/27/09. May wish to reconsider CIHA agreement with County and/or alternate service providers per FY12 SMA. HUD NWONAP offered to assist 4/24/13.
51	Electronic Billing and Payments	IHBG	'20- '24	Admin Accounting Resident Services	MC, TM, DD, AC	Began offering paperless billing 7/1/20. Began offering direct deposit to MHAP recipients 7/1/20. Exploring options to accept electronic payments. Met with bank reps 9/1/20 and 9/23/20.
52	Emergency Preparedness					
53	• Agency Emergency Response Plan	IHBG				
54	• Agency Evacuation Kit	IHBG				
55	• Staff Training - Incident Command Structure (ICS)	IHBG				Online ICS100 for all. Online/classroom ICS200+ depending on assignment. TAB, AC, and LM attended ICS100 1/24/17.
56	Landscaping					
57	• 2024 Front Yard Makeover	IHBG	'24- '25	Admin Maintenance Projects	LM, TM, DD	Front yard makeover funds for one unit allocated in FY24 IHP.
58	• Four-Plexes					
59	• Fruit trees					Placement in community garden and bogs declined. Apple trees planted by CIHA office 12/14/21.
60	• Rain Garden					To reduce stormwater run off. Discussed with Mike Vaughan 2/28/13. Site selected between Health Center and 2601. Mike Vaughn engaged 6/10/13 to assist with design work; reviewed draft 6/17/13. Alternate site selection pending.

Rank/ Class	Activity	Funding		Department	Assignment	Notes		
		Source	Year					
61	Community Enhancement	Mailbox Shelters	IHBG	'22-'24	Maintenance Projects	SP, SF, KM	Two CCAT bus shelters donated to CIHA to replace two mailbox shelters that are leaking. Will fit existing slabs. Parts from old shelters will be used to refurbish third shelter. Began procurement for sandblasting and painting 6/23/22; completed 7/5/22. Work began 7/11/22; completed 7/28/22. Reinstallation of glass panels pending fabrication of two replacement panels.	
62		Signage	IHBG		Admin Projects	LM, SP, AC		
63		• Cultural Garden						
64		• Directions to Facilities						
65		• Playground						Colt Signs engaged to build non-smoking area signs 9/24/19. Met to review progress 9/17/20.
66		• Street Signs						Colt Signs engaged to repair street signs 9/24/19. Met to review progress 9/17/20. Installed all except duplexes 10/29/20.
67		• Welcome						Met with sign contractor 4/20/21. Discussed refurbishment of Kilkich welcome sign. Pending completion of Kilkich entry sign.
68	Development	Dala'liya Court Cottages	IHBG Non-IHBG		Admin Projects	AC, LM, RT, SP	Mixed income, market rate rentals, and private residential leasing. Zoning ordinance revision required. Area identified for development. Preliminary site plan and design to Board 8/20/20. AC and LM attended infrastructure financing and development training 9/22-24/20. Proposed project for CIT ARP funds; not funded.	
69		Market Rate Rentals	Non-IHBG		Admin Projects Resident Services	AC, LM, MC, TM, DD	Began research on conversion of existing HUD units and evaluation of suitable units in July 2018. FCAS value requested 8/8/18; received 8/22/18. Attended training 9/12-13/18. Discussed with NWONAP 9/12/18 and 9/17/18. Clarified useful life considerations. Updated FCAS value requested 4/8/19; received 4/9/19. Financial analysis, Ch. 130 amendment, IHP program and policy revision/development, accounting requirements, and other tasks pending other work priorities.	
70		North Parcel	Non-IHBG		Admin CIT		Private residential leasing and market rate rentals.	
71		Private Purchase Storage Lot	Non-IHBG		Admin CIT	AC, LM, BOC, TC	Proposed location past Pole Building.	
72		Tarheel Private Lots	Non-IHBG		Admin CIT	AC, LM, BOC, TC	Proposed project for CIT ARP funds.	
73		Tv-ma'-xwe Court	IHBG Non-IHBG		Admin Projects	AC, LM, RT, SP	Mixed income. Area identified for development. AC and LM attended infrastructure financing and development training 9/22-24/20. Preliminary site plan and design to Board 6/17/21. Proposed project for CIT ARP funds; not funded.	

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
74	Admissions and Occupancy	IHBG	'23	Admin Resident Services	AC, TM, DD, EG/HSDW	Revision to add relocation recommended in FY23 SMA.
75	Adverse Action Appeals	IHBG		Admin Resident Services	AC, DD, TM	Revision to improve formatting and flow.
76	Common Scheme Enforcement	IHBG Non-IHBG		Admin Resident Services	AC, LM, TM, BOC	Draft correspondence initiating enforcement activity received from EG 3/22-28/19. Policy updates required. Board appointed ad hoc committee 6/6/19. HUD affirmed fines for non-compliance permissible 6/11/19. DH reviewed associated agreements, policies, and ordinances with committee 12/5/19.
77	Decks	IHBG		Admin Projects	AC, LM, DD	Revision to update specifications.
78	Home Repair Program	CIT IHBG		Admin Resident Services	AC, DD, LM, TM, BOC	Program transferred from CIT to CIHA. Eliminated 4/24/20 due to COVID-19's effect on Tribal general funds. Reinstated 7/16/21. \$35,000 received 7/26/21. Board discussion 9/30/21. HAF funds will be exhausted prior to accessing Tribal funds.
79	HomeGO	IHBG		Admin Resident Services	AC, DD, TM	Update agreement to expand on insurance, useful life, and conversion in place.
80	Improvements	IHBG		Admin Projects	AC, LM, DD, TM	New policy to accompany improvements request.
81	Payback Agreements	IHBG		Admin Resident Services	AC, DD, TM	Revision to update and add provisions.
82	Personnel	IHBG		Admin	AC, EG/HSDW	Changes to conform to 2 CFR 200. Revisions to add hostile workplace definition and grievance process recommended in FY23 SMA.
83	Pets and Assistance Animals	IHBG		Admin Resident Services	AC, DD, TM, EG/HSDW	Board discussed 8/18/11.
84	Private Residential Leasing (PRL)	Non-IHBG		Admin Resident Services		"How To Build On Tribal Lands" brochure.
85	Self-Monitoring	IHBG		Admin	AC, SM/CIT	Tribal policy update.
86	Travel	IHBG		Admin	AC, DD	Revision to update and add provisions.
87	CIHA Office Non-Routine Maintenance	IHBG	'16- '26	Admin Maintenance Projects	All	Interior and exterior repairs and painting, electrical work, and carpet and appliance replacement. Exterior repairs and electrical work completed FY16. Refrigerator replaced FY20. Additional exterior repairs required in FY21. Began rebuilding stairs from parking lot to office 11/3/20; completed 12/8/20. Began office front porch replacement 11/23/20; completed 12/8/20. Accounting office repainted 8/11-15/22. Began procurement for roof replacement 3/13/23; completed 5/22/23. Work began 8/21/23; completed 9/5/23. Began preparations to relocate Deputy Director's office 10/2/23; in progress. Additional interior painting and carpet replacement pending scheduling, funding, and logistics.

Rank/ Class	Activity	Funding		Department	Assignment	Notes	
		Source	Year				
88	Property Management	Community Security System	IHBG		Admin	CITPD working with Tribal IT on additional cameras. Notified CIT grant application not funded 10/3/13. Incremental expansion of system by CIT IT.	
89		Fire Extinguishers for Units	IHBG		Admin Projects LM, SP	Discussed with AMERIND rep 9/11/18. May be able to provide at low or no cost in collaboration with local fire department.	
90		Four-Plex Soundproofing	IHBG		Admin Projects		
91		Section 504 Uniform Federal Accessibility Standards Compliance	IHBG	'08-'24	Admin Maintenance Projects	AC,LM, DD, SP, EG/HSDW	Identified in FY08 SMA. Legal review completed 10/17/08. 5% (3) of rentals must be accessible to physical disabilities, 2% (1) for sight and hearing disabilities. Conversion of 3 SF units to comply with physical disabilities standards complete, 2636 in FY12, 706 in FY14, and 709 in FY16. 706 transitioned to HomeGO 4/12/16. Continuing to assess rentals for potential conversion during turnover. Suspended in FY17 due to funding uncertainty. Rehab and construction of Sec. 504 compliant units included in FY20-24 IHPs and FY18-19 IHBG-CG.
92	Reporting and Outreach	2023 Audit	IHBG	'24	Admin Accounting	AC, MC, DD, TM	Due 3/31/24.
93		2024 Self-Monitoring	IHBG	'24-'25	All	All	Due 9/30/24.
94		2025 IHBG Formula Funding	IHBG	'24-'25	Admin	AC	FY25 preliminary notice expected 6/1/24.
95		2025 IHP	IHBG	'24	Admin Accounting	AC, MC, DD	Due 7/18/24.
96		Tribal Events	IHBG Non-IHBG	'24	Admin Resident Services		
97		• 2024 Winter Gathering				DD, TM	Outreach during WG activities January 2024.
98		• 2024 Tribal Restoration Celebration				DD, TM	Outreach during TRC activities June 2024.

Gene F. Cook