



Coquille Indian Housing Authority

FY 2023 Master Projects List

October 27, 2022

Rank/ Class	Activity	Funding		Department	Assignment	Notes	
		Source	Year				
1	1	OHCS Tribal Shelter Grant	OHCS	'22- '23	Admin Resident Services Accounting	AC, DD, LM, MC, TM, SE	<p>OHCS announced program and began consultation with tribes in Feb. 2022. Formula allocation available for a variety of activities to reduce homelessness and housing instability. Allocation amount, eligible activities, and grant application received 3/17/22. CIT allocation \$736,128. Application due 4/15/22; extended to 4/22/22. Funds must be expended by 6/30/23. Final pre-application OHCS/Tribal consultation 3/24/22. Board approved submission of grant application 3/24/22. AC consulted with RM/BOC regarding budget and units of assistance 4/5/22. Application submitted through OHCS online system 4/18/22. OHCS/Tribal consultation regarding allocation of undistributed funds 4/21/22. Additional information requested 5/4/22; submitted 5/5/22. Revised budget format requested 5/26/22; submitted 5/31/22. Contingent approval received 6/3/22. Attended HMIS trainings 6/16/22, 8/4/22, 9/7/22, and 10/6/22. Supplemental application for acquisition of RVs received 8/18/22 requires 10-year ownership period and is inconsistent with proposed housing first model. Board approved transfer of funds from housing first program to homelessness prevention activities 9/29/22. Amended application submitted and approved 10/5/22. Emergency Housing Assistance Program policy to Board 10/27/22. Grant agreement pending. Projected program launch December or January.</p>
2	2	UST Emergency Rental Assistance	UST IHBG	'21- '23	Admin Resident Services Accounting	AC, DD, SE, MC	<p>Emergency rental and utility assistance funds in Consolidated Appropriations Act enacted 12/27/20. Anticipated allocation ~\$1.2m. 10% planning and admin allowance. Eligibility 80% or less of AMI. Deadline to submit payment information 1/12/21; CIHA submitted 1/7/21. Treasury held tribal consultation 1/17/21. FAQs issued 1/19/21. NWIHA engaged HSDW to develop model policy 1/25/21. Draft policy and attachments received 1/29/21. First allocation of \$1,352,764 received 2/1/21; second allocation of \$62,726.37 received 2/10/21; total \$1,415,490.31. Revised FAQs issued 2/22/21. To Board for review and discussion 2/25/21. Revised policy documents received 3/3/21. Attended Treasury webinar 3/4/21. Revised FAQs issued 3/16/21. Attended Treasury webinar 3/19/21. Revised policy documents received 3/23/21. Policy adopted by Board 3/25/21. Revised FAQs issued 3/26/21.</p>

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
2	UST Emergency Rental Assistance (cont.)					<p>Requested revisions to HSDW 4/14/21; received 4/20/21. Direct mailing to membership 4/14/21. Published to membership online and in K'wen Weekly 4/16/21. First application received 4/19/21. Revised policy documents received 4/20/21. Fillable forms and electronic signature set up completed 4/21/21. First payments issued 4/29/21. Revised FAQs issued 5/7/21. Revised policy documents received 5/11/21. HSDW presentation to NWIHA 5/19/21. Board adopted policy revision and bank account resolution 5/20/21. Board adopted policy revision 6/17/21. Revised FAQs published 6/24/21. Reporting guidance published 6/30/21. Revised policy documents received 7/6/21. POC guidance published 7/19/21. Additional reporting guidance published 7/23/21. Staff attended ONAP/Treasury joint webinar 7/27/21. 2021 Q2 partial reports due 8/6/21; submitted 8/5/21. Revised FAQs published 8/25/21. Staff attended Treasury presentation to NWIHA 9/15/21. On 9/22/21, Treasury extended 2021 Q1, Q2, and Q3 reporting deadline from 10/15/21 to 10/29/21. Revised reporting guidance published 9/28/21. Board adopted policy revision 9/30/21. 66% obligated as of 9/30/21; threshold to receive additional funds 65%. 2021 Q1, Q2, and Q3 reports submitted 10/29/21. Obligation certification and reallocation request submitted 11/29/21. Second reallocation request submitted 1/21/22. 2021 Q4 report submitted 1/27/22. Notified of \$49,878.11 reallocation award 3/14/22; received 4/1/22. 2022 Q1 report submitted 4/15/22. Third reallocation request submitted 6/9/22. 2022 Q2 report submitted 7/11/22. Notified of \$15,169.86 reallocation award 7/18/22; received 7/28/22. Treasury announced that tribes are not subject to involuntary recapture 7/21/22. Voluntary return of unobligated funds requested by 8/19/22. Fourth reallocation request submitted 8/17/22. IHBG-ARP ERA funds fully expended 9/22/22. Notified of \$51,570 reallocation award 10/11/22; received 10/17/22. 2022 Q3 report submitted 10/13/22. Deadline for expenditure 12/29/22.</p>
3	3 UST Homeowner Assistance Fund	UST HAF	'21-'24	Admin Resident Services Accounting	AC, DD, TM, SE, MC	<p>Homeowner assistance funds appropriated by American Rescue Plan Act enacted 3/11/21. Anticipated allocation ~\$885,000. 15% planning and admin allowance. Eligibility higher of 100% NMI or 150% AML. Guidance issued 4/14/21. Tribal consultation 4/15/21. Portal to request funds launched 5/4/21. NWIHA engaged HSDW to develop model policy 5/17/21. Board adopted bank account resolution 5/20/21. Draft policy documents received from HSDW 6/9/21. Board approved HAF policy 6/17/21. Deadline for tribes to submit HAF Plan revised from 6/30/21 to open ended. Second Tribal consultation 7/13/21. Set up certified</p>

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
3	UST Homeowner Assistance Fund (cont.)					digital ID and submitted initial funds request and funding agreement 7/26/21; executed agreement received 8/13/21. TC motion to approve distribution to CIHA 7/30/21; correspondence submitted 8/5/21. Revised guidance and HAF plan templates published 8/2/21. Revised policy documents received 8/4/21. Initial 10% distribution of \$84,181.60 received 8/13/21. Total allocation amount of \$841,816 published 9/20/21. Board adopted policy revision 9/30/21. Published to membership online and in K'wen Weekly 11/8/21. Critical need to prevent displacement will be prioritized until additional funds are received. Attended NAIHC trainings 2/17/22 and 2/28/22. Attended UST HAF Plan training 9/28/22. Board approved HAF plan 9/29/22; submitted to UST 10/3/22. Staff attended HAF reporting training 10/19/22. Assistance to date: 9 mortgage/utilities, 4 back taxes, 3 homeowners' insurance, and 14 home repairs completed, 8 in progress, and 5 pending completion of procurement as of 10/27/22. HAF policy revision to Board 10/27/22.
4	Environmental Review		21-23	Admin Projects	AC, SP, DD	Staff attended HUD training 9/20-22/22. Prepared supporting documentation for worksheets 9/26/22-10/5/22. Worksheets in progress.
	• IHBG-CG KAH Rehabilitation	IHBG-CG IHBG Non-IHBG				24 CFR 58.35(a) categorical exclusion subject to 58.5 converting to exempt. Cost estimate received 3/23/21; update in progress.
	• FY23-27 Exempt	IHBG				Primarily administrative activities.
	• FY23-27 Categorically Excluded	IHBG				TBRA, DPA, operating costs, maintenance, and similar activities.
	• FY23-27 Recurring	IHBG				Accessibility, HomeGO, landscaping, modernization and rehabilitation, and sustainability.
	• IHBG-ARP	IHBG-ARP				Mixed review levels.
5	2022 Self-Monitoring	IHBG	'22-'23	All	All	For FY22 period. Proposed monitoring committee assignments to Board 10/27/22. Onsite review planned 11/1-10/22. To Board 12/15/22. To TC January 2023.
6	Contracts and Agreements					
	• Audit	IHBG Non-IHBG	'22	Admin Accounting	AC, MC	Procurement of audit services for FY22-26.
7	Kilkich Accessible Housing Project					Extension request and revised implementation plan to address staffing, contractor, and material availability and cost submitted to HUD 8/4/21; approved 10/25/21.

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
7	• Rehabilitation					
	- Procurement - 2608	IHBG-CG IHBG Non-IHBG	'20- '23	Admin Projects	LM, RT, AC, DD, SP	Drawings and specs completed 1/10/22. Submitted to CIT for plan review 1/31/22. CIT requested documents in electronic format 3/10/22; emailed link to Tribal Planner 4/27/22. Lumber package RFQ published 4/27/22; awarded 5/21/22. Ordered 6/1/22. Cabinetry RFQ published 6/3/22; awarded 6/7/22. Ordered 6/7/22. CIT plan review completed and permitting documents received 6/24/22. Signed permits returned 7/5/22. Additional permitting documents received 7/21/22. Final specs completed 7/27/22. Final draft RFP documents complete pending AC review. Solicitation pending ERR.
	- Procurement - 708	IHBG-CG IHBG Non-IHBG	'20- '23	Admin Projects	LM, RT, AC, DD, SP	Drawings and specs completed 7/18/22. Submitted to CIT for plan review 7/20/22. Adjustments to plans in progress. Lumber package RFQ published to local vendors 7/26/22; no response. Solicitation pending ERR.
8	Commissioner Appointments	IHBG		Admin Board	AC, BOC	Advertised on CIHA webpage, My Tribe, K'wen Weekly, and Tribal Facebook. Published 3/7/22; closing date 3/23/22. Inadequate response. Published 4/5/22; closing date 4/27/22. Inadequate response. Published 5/2/22; closing date 6/15/22.
	• Position 1		'22			Paul Doyle appointed 6/25/20; term expired 4/30/22.
	• Position 3		'22			Shawn Chase appointed 5/9/19; term expired 4/30/22.
	• Position 7		'24			Jeff Severson appointed 7/16/21; passed away 11/8/21. Term expires 4/30/24.
9	Environmental Review					Staff attended HUD training 9/20-22/22.
	• IHBG-CG KAH New Construction	IHBG-CG IHBG Non-IHBG	'22	Admin	AC, SP, DD	24 CFR 58.35(a) categorical exclusion subject to 58.5 converting to exempt. Cost estimate received 3/23/21; update in progress.
10	Kilkich Accessible Housing Project					Extension request and revised implementation plan to address staffing, contractor, and material availability and cost submitted to HUD 8/4/21; approved 10/25/21.
	• New Construction					
	- Procurement - 2665	IHBG-CG IHBG Non-IHBG IHBG-ARP	'20- '23	Admin Projects	LM, RT, AC, DD, SP	Met with Energy Trust to review construction plans and incentives 5/6/21. Potential improvements received 5/18/21. Met with Energy Trust to review alternatives 5/27/21. Revised options received 6/2/21. Extension request and revised implementation plan to address staffing, contractor, and materials availability and prices submitted to HUD 8/4/21; approved 10/25/21. Added

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
10	- Procurement - 2665 (cont.)					second duplex in IHBG-ARP IHP approved 12/16/21. Drawings completed 1/10/22. RFQ documents completed 6/24/22. Application for permits completed 7/5/22. Submitted to CIT for plan review 7/7/22. Plan adjustments submitted as requested. Quotes for utility connections in progress; sewer received 8/10/22, water received 8/16/22, electric pending. Lot surveyed 8/12/22; awaiting documentation to determine adjustments needed.
11	2022 APR	IHBG	'23	Admin Accounting	AC, DD, MC	Due 12/29/22.
12	2023 CIHA Board and Staff Event	IHBG Non-IHBG	'23	Admin	AC, DD	FY23-27 strategic planning. Pending Board appointments and site availability.
13	2023 IHBG Formula Funding	IHBG	'22- '23	Admin	AC	FY22 final allocation was \$1,466,579. FY23 preliminary estimate of \$1,436,517 received 6/1/22. Correction/challenge log shows Coquille FCAS action pending. FRF due 8/1/22. O-link meeting held 6/30/22. O-link MOA to TC 7/12/22, approved by resolution 7/15/22, and submitted to o-link 7/15/22. FRF submitted to IHBG Formula Center 7/27/22; acknowledged receipt 7/28/22.
14	First-Time Homebuyer Assistance	IHBG		Admin Resident Services	AC, TM, EG/HSDW	Identified in CIHA FY18-22 Strategic Plan. Sample policies and program documents to DH 7/20/18. DH rough draft to AC 10/25/18. Program development included in FY20 IHP. Discussed Tribal funding with TC 6/14/19. Tribal funding unavailable due to economic impact of COVID-19 on Tribal general funds. Reinstated in FY23 IHP. OHCS funding possible. Assisting OHCS with tribal program development.
15	Killich Easements and Lot Lines	CIT IHBG	'21- '22	Admin	AC, LM, BK/CIT, EG/HSDW	Pacific Power easement for original housing development found to be invalid - improperly executed, not recorded, and overly broad. Correction necessary to finance upcoming Tribal development and comply with current Tribal financing terms. Work to correct will affect HUD master housing lease, including right of way determinations and lot line adjustments, and may require execution of service line agreements for housing units. Attended discussion with CIT staff 7/22/21. BK/CIT and EG/HSDW discussion with Board 7/29/21. Met with Tribal staff to discuss correcting lot lines and legal descriptions 7/20/22. Work in progress.
16	Landscaping					
17	• 2021 Front Yard Makeover	IHBG	'21- '22	Admin Projects	SP, TM, DD	Front yard makeover funds for one unit allocated in FY21 IHP. Announcements in August and September 2021 Sea-Ha Runners. Entry period 8/1/21-9/30/21. 6 entries received. Drawing conducted by Secretary/Treasurer More 9/30/21. Unit 2625 selected. Began design work with resident 7/22/22; in progress. Began procurement for installation 7/25/22; responses received

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
18	• 2021 Front Yard Makeover (cont.)					9/23/22. Draft design received 10/7/22. Delivered to resident 10/20/22. Follow up scheduled 10/27/22.
19	• 2022 Front Yard Makeover	IHBG	'22-'23	Admin Maintenance Projects	SP, TM, DD	Front yard makeover funds for one unit allocated in FY22 IHP. Announcements in July and August 2022 Sea-Ha Runners. Entry period 7/1/22-8/24/22. Drawing at CIHA Board meeting 8/25/22. Unit 2639 selected. Began design work with resident 9/13/22; in progress. Began procurement for installation 9/12/22; responses received 9/23/22. Draft design received 10/7/22. To resident 10/14/22. Follow up pending.
20	Mailbox Shelters	IHBG	'22	Maintenance Projects	SP, SF, KM	Two CCAT bus shelters donated to CIHA to replace two mailbox shelters that are leaking. Will fit existing slabs. Parts from old shelters will be used to refurbish third shelter. Began procurement for sandblasting and painting 6/23/22; completed 7/5/22. Work began 7/11/22; completed 7/28/22. Reinstallation of glass panels pending fabrication of two replacement panels.
21	Non-Routine Office Maintenance	IHBG		Admin Maintenance Projects	All	Interior and exterior repairs and painting, electrical work, and carpet and appliance replacement. Exterior repairs and electrical work completed FY16. Refrigerator replaced FY20. Additional exterior repairs required in FY21. Began rebuilding stairs from parking lot to office 11/3/20; completed 12/8/20. Began office front porch replacement 11/23/20; completed 12/8/20. Interior painting and carpet replacement deferred due to cost of exterior repairs, funding, and logistics. Accounting office repainted 8/11-15/22. Procurement for roof replacement in progress.
22	Personnel					
23	• Maintenance Technician	IHBG	'22-'23	Admin Maintenance	AC, LM, DD	Temporary part time position to support seasonal activities and fluctuations in workload. FY22-23 IHP budgets adequate to fund 3-6 month term. Job description in place. Justification received from Deputy Director 7/20/22. Prepared offer letter, new hire checklist, and other documentation 8/15-17/22. To temporary employee 8/17/22. 3-month term of employment began 8/22/22.
24	• Accounting Clerk	IHBG	'22-'23	Admin Accounting	AC, MC, DD	Temporary part time position to support additional workload created by multiple new grants. FY22-23 IHP budgets adequate to fund 3-6 month term. Job description in place. Justification received from Controller 7/6/22. Prepared offer letter, new hire checklist, and other documentation 8/17-19/22. To temporary employee 8/19/22. 3-month term of employment began 8/29/22.
25	Playground					
26	• Resurfacing and Equipment Replacement	IHBG-CARES	'20-'23	Maintenance Projects	SP, SF, LM	Replacement of loose surfacing material with solid surfacing material included in FY20 IHBG-CARES IHP; amended to add

Rank/ Class	Activity	Funding		Department	Assignment	Notes	
		Source	Year				
27	Active	• Resurfacing and Equipment Replacement (cont.)				equipment replacement as funding permits. Began procurement research 3/25/21. Met with vendor to discuss options 5/27/21. Proposals requested 6/2/22; received 6/24/22. Exceeded funds available. Revised proposals requested 7/7/22; one received 7/15/22. Exceeded funds available. Second revision requested 7/17/22; one received 7/21/22, second received 8/17/22. Both exceed funds available. Third revision requested 9/9/22; one received 9/13/22. Quote for temporary fencing requested 9/15/22; awaiting response. Additional information requested from playground vendor 9/15/22; received 10/17/22. Agreement executed 10/18/22. COCB will repurpose old surfacing material per discussion 9/29/22. Installation tentatively scheduled for March 2023.	
28		Signage					
29		• Kilkich Entry	CIT IHBG	'21- '22	Admin Projects	AC, LM, SP	Met with Tribal staff and sign contractor 4/20/21 regarding placement of KWC sign at entry. Discussed refurbishment of Kilkich entry sign with sign contractor. Met with KWC design team 5/14/21 to discuss KWC sign at entry. CIHA working with sign contractor to coordinate Kilkich and KWC entry signs. KWC design group approved draft 6/4/21. Cost estimate to Tribal staff 6/14/21 to amend KWC contract for signage. Revised layout received 6/25/21. Paint colors submitted 7/6/21. Approved lighting and final design 8/5/21. Fabrication of KWC signs completed 2/10/22. New posts and KWC panels installed 5/27/22. Kilkich panels in progress. Installation tentatively scheduled for November 2022.
30	Warehouse Generator	IHBG-ARP	'22- '23	Projects	LM, SP	Installation of warehouse generator included in FY21 IHBG-ARP IHP. Began researching solar generator options in February 2022. Met with Lloyd 4/6/22 and Reese 4/19/22 to review wiring already in place and additional wiring needed. Began procurement research 4/1/22; in progress. Requested cost comparison for solar and conventional backup generator systems from Dialed In Electric (DIE) 5/19/22. Requested quote for net zero solar system from Coastal Solar Oregon (CSO) 10/24/22. CSO site visit week of 10/31/22. DIE site visit week of 11/7/22.	
31	Administrative	Commissioner Appointments		IHBG	Admin Board	AC, BOC	
32		• Position 1				'22	Paul Doyle appointed 6/25/20; term expires 4/30/22.
33		• Position 2				'24	Denise Hunter appointed 7/16/21; term expires 4/30/24.
34		• Position 3				'22	Shawn Chase appointed 5/9/19; term expires 4/30/22.

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
35	• Position 4		'24			Judy Rocha appointed 7/16/21; term expires 4/30/24.
36	• Position 5		'23			Don Garrett appointed 6/25/20; term expires 4/30/23.
37	• Position 6		'23			Bob More appointed 6/25/20; term expires 4/30/23.
38	• Position 7		'24			Vacant; term expires 4/30/24. Appointment pending.
39	Contracts and Agreements					
40	• County PILOT LCA	IHBG		Admin	AC, EG/HSDW, BK/CIT	Received request for fee increase from CFD 11/25/08; revised agreement approved by Board 1/27/09. May wish to reconsider CIHA agreement with County and/or alternate service providers. Renewed effort to enter into LCA with County recommended in FY12 SMA. HUD NWONAP offered its assistance with the process 4/24/13.
41	Electronic Billing and Payments	IHBG	'20-'23	Admin Accounting Resident Services	MC, TM, DD, AC	Began offering paperless billing 7/1/20. Began offering direct deposit to MHAP recipients 7/1/20. Exploring options to accept electronic payments. Met with bank reps 9/1/20 and 9/23/20.
42	Emergency Preparedness					
43	• Agency Emergency Response Plan	IHBG				
44	• Agency Evacuation Kit	IHBG				
45	• Relocation of Tribal Emergency Management Equipment	Non-IHBG		Admin Projects	AC, LM, DD	Working with ARES/RACES and CIT/IT on antenna design and placement.
46	• Resident Response Guide	IHBG		Admin	AC, CW/CIT	Received CIT Emergency Preparedness and Operations Quick Reference Guide document from Tribal Communications Officer 10/2/18. CIHA to edit for distribution to residents. Submitted edits to Tribal Communications Officer 3/12/19; draft received 9/6/19. Edits requested 10/12/19; second draft received 10/15/19.
47	• Staff Training - Incident Command Structure (ICS)	IHBG				Online ICS100 for all. Online/classroom ICS200+ depending on assignment. TAB, AC, and LM attended ICS100 1/24/17.
48	• Storage Facility for Residents' Emergency Supplies	Non-IHBG				Potential KRA or Tribal project.
49	Community Enhancement					
50	• 2023 Front Yard Makeover	IHBG	'23-'24	Admin Maintenance Projects	LM, TM, DD	Front yard makeover funds for one unit allocated in FY23 IHP.
51	• Four-Plexes					

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
52	• Fruit trees					Placement in community garden and bogs declined. Apple trees planted by CIHA office 12/14/21.
53	• Rain Garden					To reduce stormwater run off. Discussed with Mike Vaughan 2/28/13. Site selected between Health Center and 2601. Mike Vaughn engaged 6/10/13 to assist with design work; reviewed draft 6/17/13. Alternate site selection pending.
54	Playground					
55	• Picnic Shelter					
56	• Roof					
57	Signage					
58	• Cultural Garden					
59	• Directions to Facilities					
60	• Playground	IHBG	'20- '22	Admin Projects	LM, SP, AC	Colt Signs engaged to build non-smoking area signs 9/24/19. Met to review progress 9/17/20.
61	• Street Signs	IHBG	'20- '22	Admin Projects	LM, SP, AC	Colt Signs engaged to repair street signs 9/24/19. Met to review progress 9/17/20. Installed all except duplexes 10/29/20.
62	• Welcome	IHBG	'21- '22	Admin Projects	AC, LM, SP	Met with sign contractor 4/20/21. Discussed refurbishment of Kilkich welcome sign. Pending completion of Kilkich entry sign.
63	Dala'liiya Court Tiny Homes/Cottages	Non-IHBG		Admin Projects	AC, LM, RT, SP	Mixed income, market rate rentals, and private residential leasing. Zoning ordinance revision required. Area identified for development. Preliminary site plan and design to Board 8/20/20. AC and LM attended infrastructure financing and development training 9/22-24/20. Proposed project for CIT ARP funds.
64	Elder/Disabled Independent Living					
65	Kilkich Accessible Housing Project	IHBG-CG IHBG Non-IHBG	'20- '23	Admin Projects	AC, LM, RT, SP	IHBG-CG awarded 12/4/19 for 3 units of SF rehab and 3 units of new construction.
66	• Development Consultant					Under consideration.
67	• Rehabilitation					
68	- Pre-Construction					
69	- Construction					
70	- Demonstrations and Tours					
71	- Move-In					

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
72	• New Construction					
73	- Pre-Construction					
74	- Construction					
75	- Demonstrations and Tours					
76	- Move-In					
77	Kilkich HVAC Rehabilitation Project	Non-IHBG		Admin Projects	AC, LM, DD	LM cost analysis to Board 9/27/18. Funding requested in CIT OHA CARES grant application submitted 8/31/20 to replace radiant and recirculating heating systems in units with heat pumps. Funds to be expended by 12/30/20. Resolution to Board 9/24/20. Coquille award announced by OHA 10/25/20 insufficient to fund project. CIT confirmed project not funded 10/31/20.
78	Market Rate Rentals	Non-IHBG		Admin Projects Resident Services	AC, LM, MC, TM, DD	Identified in CIHA FY18-22 Strategic Plan. Began research on conversion of existing HUD units and evaluation of suitable units in July 2018. FCAS value requested 8/8/18; base values received 8/22/18. Attended rental housing training 9/12-13/18. Discussed with NWONAP GM Director 9/12/18. Follow up discussion 9/17/18 positive. Clarified useful life considerations. Coquille FCAS values requested from Formula Center 4/8/19; received 4/9/19. Financial analysis, Ch. 130 amendment, IHP program and policy revision/development, accounting requirements, and other tasks pending other work priorities.
79	North Parcel	Non-IHBG		Admin CIT		Private residential leasing and market rate rentals.
80	Private Purchase Storage Lot	Non-IHBG		Admin CIT	AC, LM, BOC, TC	Proposed location past Pole Building.
81	Tarheel Private Lots	Non-IHBG		Admin CIT	AC, LM, BOC, TC	Proposed project for CIT ARP funds.
82	Tv-ma'-xwe Court	Non-IHBG		Admin Projects	AC, LM, RT, SP	Mixed income. Area identified for development. AC and LM attended infrastructure financing and development training 9/22-24/20. Preliminary site plan and design to Board 6/17/21. Proposed project for CIT ARP funds.
83	Admissions and Occupancy	IHBG		Admin Resident Services	AC, TM, DD, EG/HSDW	Revision to update terminology, incorporate Board actions since last revision, and formalize practices.
84	Adverse Action Appeals	IHBG		Admin Resident Services	AC, DD, TM	Revision to improve formatting and flow.
85	Common Scheme Enforcement	IHBG Non-IHBG		Admin Resident Services	AC, LM, TM, BOC	Draft correspondence initiating enforcement activity received from EG 3/22-28/19. Policy updates required. Board appointed ad hoc committee 6/6/19. HUD affirmed fines for non-compliance permissible 6/11/19. DH reviewed associated agreements, policies, and ordinances with committee 12/5/19.

Rank/ Class	Activity	Funding		Department	Assignment	Notes
		Source	Year			
86	Decks	IHBG		Admin Projects	AC, LM, DD	Revision to update specifications.
87	Home Repair Program	CIT IHBG		Admin Resident Services	AC, DD, LM, TM, BOC	Program transferred from CIT to CIHA. Eliminated 4/24/20 due to COVID-19's effect on Tribal general funds. Reinstated 7/16/21. \$35,000 received 7/26/21. Board discussion 9/30/21. HAF funds will be used prior to accessing Tribal funds. Policy and application to Board in 2022. To TC following Board approval.
88	HomeGO	IHBG		Admin Resident Services	AC, DD, TM	Update agreement to expand on insurance, useful life, and conversion in place.
89	Improvements	IHBG		Admin Projects	AC, LM, DD, TM	New policy to accompany improvements request.
90	Payback Agreements	IHBG		Admin Resident Services	AC, DD, TM	Revision to update and add provisions.
91	Personnel	IHBG		Admin	AC, EG/HSDW	Board adopted policy revision to incorporate Tribal provisions, improve consistency, and add Tribally-observed holidays 9/30/21. Revised to add Juneteenth holiday 4/28/22. Changes to conform to 2 CFR 200 pending.
92	Pets and Assistance Animals	IHBG		Admin Resident Services	AC, DD, TM, EG/HSDW	Board discussed 8/18/11.
93	Private Residential Leasing (PRL)	Non-IHBG		Admin Resident Services		"How To Build On Tribal Lands" brochure.
94	Self-Monitoring	IHBG		Admin	AC, SM/CIT	Tribal policy update.
95	Travel	IHBG		Admin	AC, DD	Revision to update and add provisions.
96	Community Security System	IHBG		Admin		CITPD working with Tribal IT on additional cameras. Notified CIT grant application not funded 10/3/13. Incremental expansion of system by CIT IT.
97	Fire Extinguishers for Units	IHBG		Admin Projects	LM, SP	Discussed with AMERIND rep 9/11/18. May be able to provide at low or no cost in collaboration with local fire department.
98	Four-Plex Soundproofing	IHBG		Admin Projects		
99	Roads	IHBG		Admin Projects	SP	
100	• Repairs					
101	• Sealing					
102	Section 504 Uniform Federal Accessibility Standards Compliance	IHBG	'08- '23	Admin Maintenance Projects	AC,LM, DD, SP, EG/HSDW	Identified in FY08 SMA. Legal review completed 10/17/08. 5% (3) of rentals must be accessible to physical disabilities, 2% (1) for sight and hearing disabilities. Conversion of 3 SF units to comply with physical disabilities standards complete, 2636 in FY12, 706 in FY14, and 709 in FY16. 706 transitioned to HomeGO 4/12/16. Continuing to assess rentals for potential conversion during

Rank/ Class	Activity	Funding		Department	Assignment	Notes		
		Source	Year					
103	Property Mgmt. Section 504 Uniform Federal Accessibility Standards Compliance (cont.)					turnover. Suspended in FY17 due to funding uncertainty. Rehab and construction of Sec. 504 compliant units included in FY20 and FY21 IHPs and FY18-19 IHBG-CG.		
104	Reporting and Outreach	2022	Audit	IHBG	'23	Admin Accounting	AC, MC, DD, TM	Due 6/30/23.
105		2023	Self-Monitoring	IHBG	'23-'24	All	All	Due 9/30/23.
106		2024	IHBG Formula Funding	IHBG	'23-'24	Admin	AC	
107		2024	IHP	IHBG	'23	Admin Accounting	AC, MC, DD	Due 7/18/23.
108		Tribal Events	IHBG Non-IHBG	'23	Admin Resident Services			
109		• 2023 Winter Gathering					DD, TM	Outreach during MWG activities.
110		• 2023 Tribal Restoration Celebration					DD, TM	Outreach during TRC activities.

Gene F. Cook